



2 WEEK SCHEDULE

Revised 10/09/2023

DATE: 10/9/2023 to 10/20/2023
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	10/9/2023	Soil Erosion North Property Line Hartz Building Backfill Remove Trees at Driveways - Load out tree debris		
TUESDAY - CLEAR	10/10/2023	Sanitary Sewer Services Remove Trees - Load out Brush - Load Out Trucks Hartz Soil		
WEDNESDAY - CLEAR	10/11/2023	Sanitary Sewer Services Remove Trees - Load out Brush - Load Out Trucks Hartz Soil		
THURSDAY - CLEAR	10/12/2023	Sanitary Sewer Services Remove Trees - Load out Brush - Load Out Trucks Hartz Soil		
FRIDAY - CLEAR	10/13/2023	48" Storm Sewer Pipe Install - Excess to stockpile Remove Trees - Load out Brush - Load Out Trucks Hartz Soil		
MONDAY - CLEAR	10/16/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South to North		
TUESDAY - CLEAR	10/17/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South to North		
WEDNESDAY - RAIN	10/18/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South to North		
THURSDAY - CLEAR	10/19/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South to North		
FRIDAY - RAIN	10/20/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South to North		
Key Dates Overall:				
<i>All Earthwork is Weather Dependent</i>				