



2 WEEK SCHEDULE

Revised 3/11/2023

DATE: 3/11/2024 to 3/22/2024
PROJECT NAME: HMI Cranford
PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR 3/11/2024		Install 48" Storm Sewer - Set MH 205 - Plaster in Pipes - Restore trench & Lot	Sergio	F, 2 Oper, 2 Lab, 400, Loader, Ramax, Truck
		Install Wall A - Block, Geogrid, Stone, 3.5' CL Fence Sleeves, Fabric	Felipe	1F, 2 Lab, 1 Oper, 315, Skidsteer, Ramax
		Tire Wash Station	Jamie	F
		Sweep Walnut Ave	Tomco Sweeper	Oper
TUESDAY - CLEAR 3/12/2024		Install 48" Storm Sewer - Tie into MH 206. - Restore Hartz Tracking Pad - Perform MH 109 Alterations	Sergio	F, 2 Oper, 2 Lab, 400, Loader, Ramax, Truck 3 Trucks
		Deliver Stone & Glass		
		Install Wall A - Block, Geogrid, Stone, 3.5' CL Fence Sleeves, Fabric Unload Light Pole Bases	Felipe	1F, 2 Lab, 1 Oper, 315, Skidsteer, Ramax
		Tire Wash Station	Jamie	F
WEDNESDAY - CLEAR 3/13/2024		Sweep Walnut Ave	Tomco Sweeper	Oper
		Connect 24" HDPE to OCS #1 - Tie into MH D109 - Begin Wall B Excavation - Wall "C" Caps	Sergio	F, 2 Oper, 2 Lab, 400, Loader, Ramax, Moxy 3 Trucks
		Deliver Stone & Glass		
		Install Wall A - Block, Geogrid, Stone, 3.5' CL Fence Sleeves, Fabric - Unload Water & Elec Pipe Warshauer/Core & Main	Felipe	F, 1 Lab, 1 Oper, 315, Skidsteer
THURSDAY - CLEAR 3/14/2024		Tire Wash Station	Jamie	F
		Sweep Walnut Ave	Tomco Sweeper	Oper
		Wall B Excavation	Sergio	F, 2 Oper, 349, Moxy
		Install Wall A - Block, Geogrid, Stone, Drain Pipes, Fabric. - Fine Grade for Bottom Block Wall "B" - Wall C Caps.	Felipe/Sergio	2F, 4 Lab, 1 Oper, 335,
FRIDAY - RAIN 3/15/2024		Tire Wash Station	Jamie	F
		Sweep Walnut Ave	Tomco Sweeper	Oper
		Wall B Excavation	Sergio	F, 2 Oper, 349, Loader, Ramax 3 Trucks
		Deliver Stone & Glass		
MONDAY - CLEAR 3/18/2024		Install Wall B - Block, Geogrid, Stone, Fabric. - Install Caps Wall "A"	Felipe/Sergio	2F, 4 Lab, 1 Oper, 335, Skidsteer
		Tire Wash Station	Jamie	F
		Sweep Walnut Ave	Tomco Sweeper	Oper
		18" HDPE pipe at Warehouse Road and Tie Inot Pond.	Sergio	F, 2 Oper, 2 Labor, 400, Loader
TUESDAY - CLEAR 3/19/2024		Install Wall B - Block, Geogrid, Stone, Drain Pipes, Fabric.	Felipe	2F, 2 Lab, 1 Oper, 335, Skidsteer
		Tire Wash Station	Jamie	F
		Sweep Walnut Ave	Tomco Sweeper	1 Oper
		15" HDPE pipe and MH at March Entrance behind Trailers to Pond	Sergio	F, 2 Oper, 2 Labor, 400, Loader 3 Trucks
WEDNESDAY - CLEAR 3/20/2024		Install Wall B - Block, Geogrid, Stone, Drain Pipes, Fabric.	Felipe	2F, 2 Lab, 1 Oper, 335, Skidsteer
		Tire Wash Station	Labor	1 L
		Sweep Walnut Ave	Tomco Sweeper	1 Oper
		10" Watermain at North Driveway	Sergio	F, 1 Oper, 2 Lab, 349 3 Trucks
THURSDAY - CLEAR 3/21/2024		Install Wall B - Block, Geogrid, Stone, Drain Pipes, Fabric.	Felipe	2F, 2 Lab, 1 Oper, 335, Skidsteer
		Tire Wash Station	Labor	1 L
		Sweep Walnut Ave	Tomco Sweeper	1 Oper
		10" Watermain at North Driveway	Sergio	F, 1 Oper, 2 Lab, 349
LEAR 24		Install Wall B - Block, Geogrid, Stone, Drain Pipes, Fabric.	Felipe	2F, 2 Lab, 1 Oper, 335, Skidsteer

FRIDAY - C	3/22/202	Tire Wash Station	Labor	1 L
		Sweep Walnut Ave	Tomco Sweeper	1 Oper

Key Dates Overall:

<i>North and Central Driveways Opened 3/11/24</i>