



## 2 WEEK SCHEDULE

Revised 10/13/2023

DATE: 10/16/2023 to 10/27/2023  
 PROJECT NAME: HMI Cranford  
 PROJECT JOB #: 2023-159

	Work Description	Crew/Subs	Notes
MONDAY - CLEAR 10/16/2023	Unload Precast - Scour Hole Test Pits(4) - Make Hartz Parking Lot  Tree Dump Trailer Loading - Stump removal		
TUESDAY - RAIN 10/17/2023	Industrial Side 6" Sanitary Sewer Pipe Install - Backfill & Compact  Tree Dump Trailer Loading - Millings Move - Grade Millings		
WEDNESDAY - CLEAR 10/18/2023	Industrial Side 6" Sanitary Sewer Pipe Install - Backfill & Compact  Tree Dump Trailer Loading - Millings Move - Grade Millings		
THURSDAY - CLEAR 10/19/2023	48" Storm Sewer Pipe Install - Excess to stockpile  Strip Topsoil, move to Stockpile - Center and South Entrance		
FRIDAY - CLEAR 10/20/2023	48" Storm Sewer Pipe Install - Excess to stockpile  Strip Topsoil, move to Stockpile - Center and South Entrance		
MONDAY - RAIN 10/23/2023	North Driveway Concrete Demo, Stump/Topsoil Removal and Paving  Tree Dump Trailer Loading - Millings Move - Grade Millings		
TUESDAY - RAIN 10/24/2023	Center Driveway Concrete Demo, Stump/Topsoil Removal and Paving  Tree Dump Trailer Loading - Millings Move - Grade Millings		
WEDNESDAY - CLEAR 10/25/2023	South Driveway Concrete Demo, Stump/Topsoil Removal and Paving  Tree Dump Trailer Loading - Millings Move - Grade Millings		
THURSDAY - CLEAR 10/26/2023	48" Storm Sewer Pipe Install - Excess to stockpile  Mass Cut to Stockpile - South to North		
FRIDAY - CLEAR 10/27/2023	48" Storm Sewer Pipe Install - Excess to stockpile  Mass Cut to Stockpile - South to North		
<b>Key Dates Overall:</b>			
<i>All Earthwork Weather Dependent</i>			