



2 WEEK SCHEDULE

Revised 10/02/2023

DATE: 10/2/2023 to 10/13/2023
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	10/2/2023	24" RCP Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - Center Driveway		
TUESDAY - CLEAR	10/3/2023	24" RCP Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - Center Driveway		
WEDNESDAY - CLEAR	10/4/2023	24" RCP Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - North Driveway		
THURSDAY - CLEAR	10/5/2023	24" RCP Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - North Driveway		
FRIDAY - RAIN	10/6/2023	24" RCP Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - North Driveway		
MONDAY - CLEAR	10/9/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South Driveway		
TUESDAY - CLEAR	10/10/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South Driveway		
WEDNESDAY - CLEAR	10/11/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - South Driveway		
THURSDAY - CLEAR	10/12/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - Residential Area Lot		
FRIDAY - CLEAR	10/13/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile - Residential Area Lot		

Key Dates Overall:

All earthwork activities are weather dependent.
