



## 2 WEEK SCHEDULE

Revised 12/01/2023

DATE: 12/4/2023 to 12/15/2023  
 PROJECT NAME: HMI Cranford  
 PROJECT JOB #: 2023-159

	Work Description	Crew/Subs	Notes
MONDAY - CLEAR 12/4/2023	Remove Trees, Load out Stumps/Brush, Gather trimmed branches, Removed curb, move to stockpile. Move Millings, Load dumpsters, swap dumpsters, restore March Access Millings Road Tire Washing Station		
TUESDAY - CLEAR 12/5/2023	30" Building side Roof Leader Main Storm Sewer Pipe Install - Drill Leaders in Tire Washing Station & Onsite Dust Control		
WEDNESDAY - CLEAR 12/6/2023	24" Building side Roof Leader Main Storm Sewer Pipe Install - Drill Leaders in Tire Washing Station & Onsite Dust Control		
THURSDAY - CLEAR 12/7/2023	18" Building side Roof Leader Main Storm Sewer Pipe Install - Drill Leaders in Tire Washing Station & Onsite Dust Control		
FRIDAY - CLEAR 12/8/2023	18" Building side Roof Leader Main Storm Sewer Pipe Install - Drill Leaders in Tire Washing Station & Onsite Dust Control		
MONDAY - RAIN 12/11/2023	Excavate for and install 24" Check Valves at Millings Lot Tire Washing Station & Onsite Dust Control		
TUESDAY - RAIN 12/12/2023	Excavate for and install 24" Check Valves at Millings Lot Tire Washing Station & Onsite Dust Control		
WEDNESDAY - CLEAR 12/13/2023	48" HDPE near Trailers Excavate and Stone Wall "G" Subbase Tire Washing Station & Onsite Dust Control		
THURSDAY - CLEAR 12/14/2023	48" HDPE near Trailers - Restore Millings Temp Road. Excavate and Stone Wall "G" Subbase Tire Washing Station & Onsite Dust Control		
FRIDAY - SNOW 12/15/2023	Swap trailer area tracking pad over to west, cut pond to subgrade to stockpile - Plug Sewer Service, fix MH invert. Stone Wall "F" Subbase Tire Washing Station & Onsite Dust Control		

Key Dates Overall:  
**Need Wall Permits Approved ASAP**