



## 2 WEEK SCHEDULE

Revised 2/13/2023

**DATE:** 2/12/2024 to 2/23/2024  
**PROJECT NAME:** HMI Cranford  
**PROJECT JOB #:** 2023-159

		Work Description	Crew/Subs	Notes
<b>MONDAY - CLEAR</b>	2/12/2024	Remove Unsuitable Soils at the Residential Work Area.	Jamie	F, 1 Oper, 335 Hoe, Loader, Ramax
		Install Wall C - Block, Geogrid, Stone, Guide Rail Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Sweep Walnut Ave	Tomco Sweeper	
<b>TUESDAY - SNOW</b>	2/13/2024	Remove Snow - Clean Bldg Slab area	Jose	Loader, 315 Hoe
<b>WEDNESDAY - CLEAR</b>	2/14/2024	Import , Spread, Fine Grade and Compact Warehouse Bldg "A" pad	Jamie	F, 1 Oper, Dozer, Roller, 3 Trucks
		Install Wall C - Block, Geogrid, Stone, Guide Rail Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Remove Unsuitable Soils at the Residential Work Area.	Darren	1 Oper, 1 Truck
		Sweep Walnut Ave	Tomco Sweeper	
<b>THURSDAY - CLEAR</b>	2/15/2024	Import , Spread, Fine Grade and Compact Warehouse Bldg "A" pad	Jamie	F, 2 Oper, Dozer, Loader, Roller, 4 Trucks
		Install Wall C - Block, Geogrid, Stone, Guide Rail Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Sweep Walnut Ave	Tomco Sweeper	
<b>FRIDAY - CLEAR</b>	2/16/2024	Install Storm Sewer Small Run Inlets/Pipe West Residential Roadway	Jamie	F, 1 Lab, 2 Oper, 335 Hoe, Loader, Ramax
		Install Wall C - Block, Geogrid, Stone, Guide Rail Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Import Wall Backfill	2 Trucks	2 Drivers
		Sweep Walnut Ave	Tomco Sweeper	
<b>MONDAY - CLEAR</b>	2/19/2024	Install Storm Sewer Small Run Inlets/Pipe West Residential Roadway	Jamie	F, 1 Lab, 2 Oper, 335 Hoe, Loader, Ramax
		Install Wall C - Block, Geogrid, Stone, 3.5' CL Fence Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Import Wall Backfill	2 Trucks	2 Drivers
		Sweep Walnut Ave	Tomco Sweeper	
<b>TUESDAY - CLEAR</b>	2/20/2024	Install Industrial Area Utilty's Across Access Driveway	Jamie	F, 1 Lab, 2 Oper, 335 Hoe, Loader, Ramax
		Install Wall C - Block, Geogrid, Stone, 3.5' CL Fence Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Import Wall Backfill	2 Trucks	2 Drivers
		Sweep Walnut Ave	Tomco Sweeper	
<b>WEDNESDAY - CLEAR</b>	2/21/2024	Install Storm Sewer at Warehouse Area Access Road	Jamie	F, 2 Oper, 2 Lab, 335, Loader
		Install Wall C - Block, Geogrid, Stone, 3.5' CL Fence Sleeves, Fabric, Fill.	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
		Sweep Walnut Ave	Tomco Sweeper	

THURSDAY - CLEAR 2/22/2024	Complete North Driveway Demo and Paving	Jamie	F, 2 Lab, 2 Oper, 335, DD24 Roller, Truck
	Excavate for and Place Stone for Wall "A", Place Caps on Wall "C" AEL Inspector	Felipe	F, 3 Lab, 1 Oper, 335, 2 Trucks
	Sweep Walnut Ave	Tomco Sweeper	
FRIDAY - RAIN 2/23/2024	Install 48" HDPE pipe	Jamie	F, 2 Lab, 2 Oper, 349, Loader, 2 Trucks
	Install Wall A - Fine Grade Stone, Install 1st course block, place Stone & Geogrid	Felipe	F, 3 Lab, 1 Oper, 315, Skidsteer, Ramax
	Sweep Walnut Ave	Tomco Sweeper	1 Oper

Key Dates Overall:

*North Entrance Demo & Paving to Follow Verizon Pole Removal*
