



2 WEEK SCHEDULE

Revised 2/07/2023

DATE: 2/5/2024 to 2/16/2024
PROJECT NAME: HMI Cranford
PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	2/5/2024	Install Wall C - Fine grade stone, Install first course block Deliver Wall C Block Sweep Walnut Ave	Felipe Jefferson Tomco Sweeper	F, 2 Lab, 1 Oper, 315, Skidsteer, Plate Compactor
TUESDAY - CLEAR	2/6/2024	Install (3) Water Quality Units in the South side of the residential area. Connect pipe to MH's. Backfill. Install Wall C - Block, Geogrid, Stone, Fabric, Fill. Deliver Guide Rail Sleeves Sweep Walnut Ave	Sergio Felipe Barcia Brothers Tomco Sweeper	F, L, Oper, 349, Loader F, 2 Lab, 1 Oper, 315, Skidsteer, Plate Compactor
WEDNESDAY - CLEAR	2/7/2024	Install Wall C - Block, Geogrid, Stone, Storm Manhole, 15" Pipe, Fabric, Fill. Sweep Walnut Ave	Felipe Tomco Sweeper	F, 2 Lab, 1 Oper, 315, Skidsteer, Plate Compactor
THURSDAY - CLEAR	2/8/2024	Connect PVC pipe to CB from Water Quality Unit. Brick up MH. Cut in Outfall Orifices at Scour Hole. Install Wall C - Block, Geogrid, Stone, Guide Rail Sleeves, Fabric, Fill. Sweep Walnut Ave	Jamie Felipe Tomco Sweeper	F F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor
FRIDAY - CLEAR	2/9/2024	Water Quality Unit Backfill - Short Run Storm Sewer Runs West Curblin Install Wall C - Block, Geogrid, Stone, Guide Rail Sleeves, Fabric, Fill. March Unsuitable Soil Management Sweep Walnut Ave	Sergio/Jamie Felipe Rob Tomco Sweeper	2 F, L, Oper, 349, Loader F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor
MONDAY - RAIN	2/12/2024	Storm Sewer Warehouse Curblin Install Wall C - Block, Sleeves, Stone, Geogrid, drain perforated pipe Import Stone Sweep Walnut Ave	Jamie Felipe 2 Trucks Tomco Sweeper	F, 2 Oper, 2 Lab, 335, Loader F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor 2 Drivers
TUESDAY - RAIN	2/13/2024	Storm Sewer Warehouse Curblin Install Wall C - Block, Sleeves, Stone, Geogrid, drain perforated pipe Import Stone Sweep Walnut Ave	Jamie Felipe 2 Trucks Tomco Sweeper	F, 2 Oper, 2 Lab, 335, Loader F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor 2 Drivers
WEDNESDAY - CLEAR	2/14/2024	Storm Sewer Warehouse Curblin Install Wall C - Block, Sleeves, Stone, Geogrid, drain perforated pipe Import Stone Sweep Walnut Ave	Jamie Felipe 2 Trucks Tomco Sweeper	F, 2 Oper, 2 Lab, 335, Loader F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor 2 Drivers
THURSDAY - CLEAR	2/15/2024	Install 48" HDPE pipe Install Wall C - Block, Sleeves, Stone, Geogrid, drain perforated pipe Import Glass Sweep Walnut Ave	Jamie Felipe 2 Trucks Tomco Sweeper	F, 2 Lab, 2 Oper, 349, Loader, Truck F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor 2 Drivers
LEAR	24	Install 48" HDPE pipe Install Wall C - Block, Sleeves, Stone, Geogrid, drain perforated pipe	Jamie Felipe	F, 2 Lab, 2 Oper, 349, Loader, Truck F, 3 Lab, 1 Oper, 315, Skidsteer, Plate Compactor

FRIDAY - CI	2/16/202	Import Stone	2 Trucks	2 Drivers
		Sweep Walnut Ave	Tomco Sweeper	1 Oper

Key Dates Overall:

<i>North Entrance Demo & Paving to Follow Verizon Pole Removal</i>