



2 WEEK SCHEDULE

Revised 9/18/2023

DATE: 9/18/2023 to 9/29/2023
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - RAIN	9/18/2023	Fence Panel Punch List - Soil Erosion Maintenance - Unload deliveries Cut to fill Berm		
TUESDAY - CLEAR	9/19/2023	Curb and Asphalt Demo - Cut Stumps off Trees - Organize Brush Stockpiles - Assemble "B" Castings Install RCP Storm Sewer Industrial Lot		
WEDNESDAY - CLEAR	9/20/2023	Masonry Work - Backfill & Compaction Install RCP Storm Sewer Industrial Lot - Unload Deliveries Cut Center Driveway Soils to Stockpile on Pad B		
THURSDAY - CLEAR	9/21/2023	Masonry Work - Backfill & Compaction Install RCP Storm Sewer Industrial Lot - Unload Deliveries Cut to fill Residential Lots to Stockpile on Pad B		
FRIDAY - CLEAR	9/22/2023	Masonry Work - Backfill & Compaction Install RCP Storm Sewer Industrial Lot - Unload Deliveries Cut to fill Residential Lots to Stockpile on Pad B		
MONDAY - RAIN	9/25/2023	Curb and Asphalt Demo at Center Driveway - Install Tracking Pad Stone to Street Limits Install RCP Storm Sewer Industrial Lot - Unload Deliveries Load truck & spread Crushed Concrete at Residential Entry Road - Millings Cover - Roll		
TUESDAY - RAIN	9/26/2023	Crush Balance of Masonry and Asphalt debris Install RCP Storm Sewer Industrial Lot - Unload Deliveries Load truck & spread Crushed Concrete at Residential Parking Lot - Millings Cover - Roll		
WEDNESDAY - RAIN	9/27/2023	Demobilize Crusher & Stacker - Move Millings inside Bldg B Limits Install Rip Rap Aprons then HDPE Storm Sewer at Basin B7 West Side - Unload Deliveries		
THURSDAY - RAIN	9/28/2023	Remove Trees - Cut Stumps off Trees - Organize Brush Stockpiles - Assemble "B" Castings Install Rip Rap Aprons then HDPE Storm Sewer at Basin B7 East Side - Unload Deliveries		
FRIDAY - RAIN	9/29/2023	Remove Trees - Cut Stumps off Trees - Organize Brush Stockpiles - Assemble "B" Castings Install 48" HDPE Storm Sewer from Basin B7 - Unload Deliveries Install Fence and Gate at Center Driveway(By Owner)		

Key Dates Overall:

Walnut Avenue Jobsite Sidewalk Closure Signs Installed by Friday 9-22-23

All Earthwork activities are weather dependent.