



## 2 WEEK SCHEDULE

Revised 9/25/2023

DATE: 9/25/2023 to 10/6/2023  
 PROJECT NAME: HMI Cranford  
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - RAIN	9/25/2023	Curb & Asphalt Demo and Tree Removal Cut to Stockpile		
TUESDAY - RAIN	9/26/2023	Curb & Asphalt Demo and Tree Removal Cut to Stockpile		
WEDNESDAY - CLEAR	9/27/2023	Curb & Asphalt Demo and Tree Removal Cut to Stockpile		
THURSDAY - CLEAR	9/28/2023	Curb & Asphalt Demo and Tree Removal Install RCP Storm Sewer Industrial Lot		
FRIDAY - RAIN	9/29/2023	Curb & Asphalt Demo and Tree Removal Install RCP Storm Sewer Industrial Lot		
MONDAY - CLEAR	10/2/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile		
TUESDAY - CLEAR	10/3/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile		
WEDNESDAY - CLEAR	10/4/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile		
THURSDAY - CLEAR	10/5/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile		
FRIDAY - RAIN	10/6/2023	48" Storm Sewer Pipe Install - Excess to stockpile Mass Cut to Stockpile		

Key Dates Overall:

*All earthwork activities are weather dependent.*
