



2 WEEK SCHEDULE

Revised 11/28/2023

DATE: 11/27/2023 to 12/8/2023
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	11/27/2023	Repair Ramp - Pump Water - Remove Soil & conc debris to stockpile - Remove Scrap Steel Tire Washing Station New Fence & Gate - Center Driveway - Open Center Driveway		
TUESDAY - CLEAR	11/28/2023	Storm Sewer Pipe Install Scour Hole Area - Excess to stockpile Tree Removal - Topsoil Stripping - Millings at North Driveway Tire Washing Station New Fence & Gate Posts Only		
WEDNESDAY - CLEAR	11/29/2023	Storm Sewer Pipe Install Scour Hole Area - Excess to stockpile Tree Removal - Topsoil Stripping - Millings at North Driveway Tire Washing Station Hang New Fence & Gate - Both Driveways at Walnut Avenue		
THURSDAY - CLEAR	11/30/2023	48" Storm Sewer Pipe Install - Excess to stockpile Tire Washing Station & Onsite Dust Control		
FRIDAY - CLEAR	12/1/2023	48" Storm Sewer Pipe Install - Excess to stockpile Tire Washing Station & Onsite Dust Control		
MONDAY - RAIN	12/4/2023	30" Building side Roof Leader Main Storm Sewer Pipe Install - Excess to stockpile Retaining Wall G installation Tire Washing Station & Onsite Dust Control		
TUESDAY - CLEAR	12/5/2023	30" Building side Roof Leader Main Storm Sewer Pipe Install - Excess to stockpile Retaining Wall G installation Tire Washing Station & Onsite Dust Control		
WEDNESDAY - CLEAR	12/6/2023	24" Building side Roof Leader Main Storm Sewer Pipe Install - Excess to stockpile Retaining Wall G installation Tire Washing Station & Onsite Dust Control		
THURSDAY - CLEAR	12/7/2023	24" Building side Roof Leader Main Storm Sewer Pipe Install - Excess to stockpile Retaining Wall G installation Tire Washing Station & Onsite Dust Control		
FRIDAY - CLEAR	12/8/2023	18" Building side Roof Leader Main Storm Sewer Pipe Install - Excess to stockpile Retaining Wall G installation Tire Washing Station & Onsite Dust Control		
Key Dates Overall:				
* Retaining Wall G installation pending permits.				