



2 WEEK SCHEDULE

Revised 12/29/2023

DATE: 1/1/2024 to 1/12/2024
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

	Work Description	Crew/Subs	Notes
MONDAY - CLEAR 1/1/2024	Closed - New Years Day		
TUESDAY - CLEAR 1/2/2024	Mass Excavation Cut to Stockpile - Wall G Mass Excavation, Compaction & Stone Re-Organize Wall materials - Cut 18" pipe to size of sleeves, manage excavation, soil erosion maintenance Sweep Walnut Ave		
WEDNESDAY - CLEAR 1/3/2024	Mass Excavation Cut to Stockpile - March Wet Soils Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		
THURSDAY - RAIN 1/4/2024	Mass Excavation Cut to Stockpile - Drainage Swale and south lawn area - Demo old north entrance area, prep and pave new entrance Sweep Walnut Ave		
FRIDAY - CLEAR 1/5/2024	Mass Excavation Cut to Stockpile - Topsoil Stockpile Pushed & Residential Lot North Bldg B Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		
MONDAY - CLEAR 1/8/2024	Mass Excavation Cut to Stockpile - Center Pond Area - Stockpile Tracking Pad Stone Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		
TUESDAY - RAIN 1/9/2024	Mass Excavation Cut to Stockpile - Center Pond Area - Stockpile Tracking Pad Stone Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		
WEDNESDAY - RAIN 1/10/2024	Mass Excavation Cut to Stockpile - Behind Ware house soils - Complete Berm Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		
THURSDAY - RAIN 1/11/2024	Mass Excavation Cut to Stockpile - Perimeter Slopes Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		
FRIDAY - SNOW 1/12/2024	Place Millings on subgraded Warehouse perimeter roads Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts Sweep Walnut Ave		

Key Dates Overall:

North Entrance Demo & Paving to Follow Verizon Pole Removal
