



2 WEEK SCHEDULE

Revised 1/8/2023

DATE: 1/8/2024 to 1/19/2024
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

	Work Description	Crew/Subs	Notes
MONDAY - CLEAR 1/8/2024	Industrial Bldg "A" Roof Leader Tie-Ins Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Inlets, Pipe		
TUESDAY - RAIN 1/9/2024	Industrial Bldg "A" Roof Leader Tie-Ins Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Inlets, Pipe		
WEDNESDAY - CLEAR 1/10/2024	Industrial Bldg "A" Roof Leader Tie-Ins Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Inlets, Pipe		
THURSDAY - CLEAR 1/11/2024	March Staging Expansion & Millings/ Mass Ex for Wall "G" Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Caps, Fence & Guide Rail		
FRIDAY - CLEAR 1/12/2024	March Staging Expansion & Millings/ Mass Ex for Wall "G" Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Inlets & Pipe		
MONDAY - CLEAR 1/15/2024	Mass Excavation Cut to Stockpile - Drainage Ditch Residential Lot Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Caps, Fence & Guide Rail		
TUESDAY - SNOW 1/16/2024	Mass Excavation Cut to Stockpile - Center Pond Area Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Inlets & Pipe		
WEDNESDAY - CLEAR 1/17/2024	Mass Excavation Cut to Stockpile - Behind Ware house soils - Complete Berms Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Caps, Fence & Guide Rail		
THURSDAY - CLEAR 1/18/2024	Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Caps, Fence & Guide Rail		
FRIDAY - SNOW 1/19/2024	Install Wall G - Block, Sleeves, Stone, Geogrid, Inlet Posts, Caps, Fence & Guide Rail		

Key Dates Overall:

North Entrance Demo & Paving to Follow Verizon Pole Removal
