



2 WEEK SCHEDULE

Revised 4/12/2023

DATE: 4/15/2024 to 4/26/2024
 PROJECT NAME: HMI Cranford
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	4/15/2024	5' Primary Electric - Pole to Vault to Bldg B - Sand Install Wall D - First Course Block, Geogrid, Stone, Fabric. Subgrade for Topsoil at South Berm Areas Sweep Walnut Ave, Site Dust Control, Tire Wash	PSE&G Inspectors Deliver 4kds Sand Deliver Screener	
TUESDAY - CLEAR	4/16/2024	5' Primary Electric - Vault to Bldg A - Conc Encased - Pour Hot Box Pad Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Subgrade for Topsoil at Trailer Area Pond Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	PSE&G Inspectors Conc Enc & Pad - 24 CY JC Concrete	
WEDNESDAY - CLEAR	4/17/2024	4" Cable & Verizon Pole to JB's to Bldgs B Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. 10" Water Main Testing Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	Tsp Inspection JC Concrete	
THURSDAY - CLEAR	4/18/2024	4" Cable & Verizon JB's to Bldg A Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	Tsp Inspection JC Concrete	
FRIDAY - CLEAR	4/19/2024	Transformer Pads/ Hot Box Pads Preparation - Set Lumber & Stone Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	PSE&G Inspectors JC Concrete	
MONDAY - CLEAR	4/22/2024	8' Watermain Fire Service Warehouse Bldg "A" Install Wall D - First Course Block, Geogrid, Stone, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	 JC Concrete	
TUESDAY - CLEAR	4/23/2024	8' Watermain Fire Service Warehouse Bldg "A" Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	 JC Concrete	
WEDNESDAY - CLEAR	4/24/2024	8' Watermain Fire Service Warehouse Bldg "A" Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	 JC Concrete	
THURSDAY - CLEAR	4/25/2024	8' Watermain Fire Service Warehouse Bldg "A" Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	 JC Concrete	
FRIDAY - CLEAR	4/26/2024	Complete Hydrants - Begin Water Testing Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Screen & Spread Topsoil Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter	 JC Concrete	
Key Dates Overall:				
<i>Verizon due to remove Utility Pole at Central Driveway</i>				