



## 2 WEEK SCHEDULE

Revised 4/4/2023

**DATE:** 4/1/2024 to 4/12/2024  
**PROJECT NAME:** HMI Cranford  
**PROJECT JOB #:** 2023-159

		Work Description		
MONDAY - RAIN	4/1/2024	Hot Box Piping Indoors  Sweep Walnut Ave, Tire Wash		
TUESDAY - RAIN	4/2/2024	Hot Box Piping Indoors  Sweep Walnut Ave, Tire Wash		
WEDNESDAY - RAIN	4/3/2024	Hot Box Piping Indoors  Sweep Walnut Ave, Tire Wash		
THURSDAY - CLEAR	4/4/2024	Install 10" Watermain Hot Box to Bldg B Limits - Set New GValve at 5' outside bldg  Install Wall A - Block, Geogrid, Stone, Drain Pipes, Fabric.  Install Light Pole Bases - Industrial Side  Sweep Walnut Ave, Tire Wash		
FRIDAY - CLEAR	4/5/2024	Install 10" Watermain "T" to Bldg A - Set New GValve - Connect to DIP  Install Wall A - Block, Geogrid, Stone, Drain Pipes, Fabric.  Install Light Pole Bases - Industrial Side  Mass Ex Basin D  Sweep Walnut Ave, Tire Wash	AEL Inspection	
MONDAY - CLEAR	4/8/2024	5" Primary Electric - Pole to Vault to Bldg B  Install Wall A Bldg B Slope - Block, Geogrid, Stone, Drain Pipes, Fabric.  Fine Grade wall bottom Basin D - Place Stone  Sweep Walnut Ave, Site Dust Control, Tire Wash	PSE&G Inspectors Deliver White Sand  AEL Inspection	
TUESDAY - CLEAR	4/9/2024	5" Primary Electric - Pole to Bldg A - Conc Encased  Install Wall C Bldg B Slope - Block, Geogrid, Stone, Drain Pipes, Fabric.  Fine Grade wall bottom Basin D - Place Stone  Sweep Walnut Ave, Site Dust Control, Tire Wash	PSE&G Inspectors Weldon Conc - 20 CY  AEL Inspection	
WEDNESDAY - CLEAR	4/10/2024	4" Cable & Verizon from Pole to JB's  Install Wall D - Bottom Block & Fabric.  Subgrade for Rear Roadway and Berm  Sweep Walnut Ave, Site Dust Control, Tire Wash	Tsp Inspection	
THURSDAY - RAIN	4/11/2024	4" Cable & Verizon to Bldgs A & B  Install Wall D - Bottom Block & Fabric.  Subgrade for Liner/Topsoil at Scour Hole Area  Sweep Walnut Ave, Site Dust Control, Tire Wash	Tsp Inspection	
FRIDAY - RAIN	4/12/2024	Set Light Pole Bases  Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric.  Subgrade for Liner/Topsoil at Scour Hole Area  Sweep Walnut Ave, Site Dust Control, Tire Wash		

**Key Dates Overall:**

**Verizon due to remove Utility Pole at Central Driveway**

**Fence Sub to Close old Driveway Fence and South Property Gap**
