



## 2 WEEK SCHEDULE

Revised 4/19/2023

DATE: 4/22/2024 to 5/3/2024  
 PROJECT NAME: HMI Cranford  
 PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR 4/22/2024		Storm Sewer Castings at Curbs 1 Pallet Brick		
		Complete Wall E - Continue upper block courses, Geogrid, Stone, Fabric, Sleeves.		
TUESDAY - CLEAR 4/23/2024		Stakeout Curb Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Perimeter JC Concrete		
		8" Watermain Fire Service Warehouse Bldg "A" Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Install Street Lighting Conduit East Side Gilmore Electric		
WEDNESDAY - RAIN 4/24/2024		Stakeout Curb Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg B Rear JC Concrete		
		8" Watermain Fire Service Warehouse Bldg "A" Install Street Lighting Conduit West Side Gilmore Electric Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Railroad Slope Timber Guioe Rail - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg B Rear JC Concrete		
THURSDAY - CLEAR 4/25/2024		8" Watermain Fire Service Warehouse Bldg "A" Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Screen & Spread Topsoil Timber Guioe Rail - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg B Rear JC Concrete		
		Complete Hydrants and 10" Hot Box - Begin Water Testing Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Screen & Spread Topsoil Timber Guioe Rail - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg B Rear JC Concrete		
FRIDAY - CLEAR 4/26/2024		4" & 6" Watermain Hot Box Piping Install Wall D - First Course Block, Geogrid, Stone, Fabric. Landscaping - Plant / Mulch Delivery / Install Screen & Spread Topsoil Timber Guioe Rail - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Residential Side of Industrial Bld A JC Concrete		
		4" & 6" Watermain Hot Box Piping Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Residential Side of Industrial Bld A JC Concrete		
MONDAY - RAIN 4/29/2024		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Residential Side of Industrial Bld A JC Concrete		
		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
TUESDAY - RAIN 4/30/2024		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
WEDNESDAY - CLEAR 5/1/2024		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
THURSDAY - CLEAR 5/2/2024		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
FRIDAY - RAIN 5/3/2024		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
		4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Load, Truck and Respread Topsoil at Walnut Ave Berm Timber Guioe Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Concrete Curbing Industrial Bldg A Berm Side JC Concrete		
<b>Key Dates Overall:</b>				
<i>Verizon Overdue to Remove Utility Pole at Central Driveway</i>				