



2 WEEK SCHEDULE

Revised 5/14/2024

DATE: 5/13/2024 to 5/24/2024
PROJECT NAME: HMI Cranford
PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	5/13/2024	Sewer work in Basin B6 Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Subgrade, Roll, Deliver, Install & Fine Grading Industrial Pavement Millings Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms - Hydroseed		
TUESDAY - CLEAR	5/14/2024	Complete Sewer work in Basin B6 - Restore Trench Fill & Remove Air for 10" Watermain - Take High Chlorine test - Pressure test Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Subgrade, Roll, Deliver, Install & Fine Grading Industrial Pavement Millings Sweep Walnut Ave		
WEDNESDAY - RAIN	5/15/2024	Install 5" PVC Primary Electric to 1st Vault Flush Industrial Watermain to Sanitary Sewer Install Wall D - Main Courses Block, Geogrid, Stone, Fabric. Subgrade, Roll, Deliver, Install & Fine Grading Industrial Pavement Millings Sweep Walnut Ave	2 Loads Sand Backfill	
THURSDAY - RAIN	5/16/2024	Install 5" PVC Primary Electric to 1st Vault Pour Industrial Hor Box Pad Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Subgrade, Roll, Deliver, Install & Fine Grading Industrial Pavement Millings Timber Guide Rail Posts - Wall G Sweep Walnut Ave		
FRIDAY - CLEAR	5/17/2024	Install Telephone and Cable conduits to first JB - Sand Backfill Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Subgrade, Roll, Deliver, Install & Fine Grading Industrial Pavement Millings Timber Guide Rail Posts - Wall G Sweep Walnut Ave	1 Load Sand Backfill	
MONDAY - CLEAR	5/20/2024	4" & 6" DIP Fire and Domestic Pipe Lines to Hot Box Residential Side Cut Off and Install Sewer screw caps, adapters and steel castings at Industrial Bld A Subgrade, Remove Mud and place Millings at Residential Lot Timber Guide Rail - Wall G Sweep Walnut Ave Industrial Side Concrete Curb		
TUESDAY - CLEAR	5/21/2024	4" & 6" DIP Fire and Domestic Pipe Lines to Hot Box Residential Side Cut Off and Install Sewer screw caps, adapters and steel castings at Industrial Bld A Landscaping Punchlist Subgrade, Remove Mud and place Millings at Residential Lot Timber Guide Rail Rails - All Locations Sweep Walnut Ave Industrial Side Concrete Curb		
WEDNESDAY - CLEAR	5/22/2024	4" & 6" DIP Fire and Domestic Pipe Lines to Hot Box Residential Side Install Wall G, F & A Caps - Glue Down - Install Biobasin French Drain/Fabric Landscaping Punchlist Cut to Stockpile Industrial Biobasin Timber Guide Rail Rails - All Locations Sweep Walnut Ave, Site Dust Control, Tire Wash Industrial Side Concrete Curb		
THURSDAY - CLEAR	5/23/2024	4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall G, F & A Caps - Glue Down - Install Biobasin French Drain/Fabric Cut to Stockpile Industrial Biobasin Timber Guide Rail Rails - All Locations Sweep Walnut Ave, Site Dust Control, Tire Wash Industrial Side Concrete Curb		
FRIDAY - CLEAR	5/24/2024	4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install Wall G, F & A Caps - Glue Down - Install Biobasin French Drain/Fabric Cut to Stockpile Industrial Biobasin Timber Guide Rail Rails - All Locations Sweep Walnut Ave, Site Dust Control, Tire Wash Industrial Side Concrete Curb		

Key Dates Overall:
