



2 WEEK SCHEDULE

Revised 5/07/2024

DATE: 5/6/2024 to 5/17/2024
PROJECT NAME: HMI Cranford
PROJECT JOB #: 2023-159

		Work Description	Crew/Subs	Notes
MONDAY - CLEAR	5/6/2024	8" Watermain Fire Service Warehouse Bldg "A" Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Respread Topsoil at Walnut Avenue Slope Timber Guide Rail/Chain Link Fence - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
TUESDAY - CLEAR	5/7/2024	Complete Hydrants and 10" Hot Box Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Respread Topsoil at Walnut Avenue Slope Timber Guide Rail/Chain Link Fence - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
WEDNESDAY - RAIN	5/8/2024	Fill & Remove Air for 10" Watermain - Take High Chlorine test - Pressure test Install 24" RCP Bypass & MH Install Wall D - Main Courses Block, Geogrid, Stone, Fabric. Warehouse "A" Curb Layout Respread Topsoil at Walnut Avenue Slope Timber Guide Rail/Chain Link Fence - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
THURSDAY - RAIN	5/9/2024	Fill & Remove Air for 8" Fire Lopp Warehouse A - Take High Chlorine test - Pressure test Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Respread Topsoil at South Pond Timber Guide Rail/Chain Link Fence - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
FRIDAY - RAIN	5/10/2024	Flush all mains - discharge to sanitary sewer Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Subgrade around Warehouse "A" - Place Millings at Walks Timber Guide Rail/Chain Link Fence - Industrial Ponds Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
MONDAY - CLEAR	5/13/2024	4" & 6" DIP Fire and Domestic Pipe Lines to Hot Box Residential Side Install Wall D - Block, Geogrid, Stone, Drain Pipes, Fabric. Landscaping - Plant / Mulch Delivery / Install Subgrade around Warehouse "A" - Place Millings at Walks Timber Guide Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
TUESDAY - RAIN	5/14/2024	4" & 6" DIP Fire and Domestic Pipe Lines to Hot Box Residential Side Install Wall G, F & A Caps - Glue Down Landscaping - Plant / Mulch Delivery / Install Subgrade around Warehouse "A" - Place Millings at Walks Timber Guide Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
WEDNESDAY - CLEAR	5/15/2024	4" & 6" DIP Fire and Domestic Pipe Lines to Hot Box Residential Side Install Wall G, F & A Caps - Glue Down Landscaping - Plant / Mulch Delivery / Install Cut to Stockpile Residential Bioboasin Timber Guide Rail - Wall G		

WED		Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
THURSDAY - RAIN	5/16/2024	4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install 6' high picket fence Landscaping - Plant / Mulch Delivery / Install Cut to Stockpile Residential Bioboasin Timber Guide Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		
FRIDAY - RAIN	5/17/2024	4" & 6" HDPE Fire and Domestic Pipe Lines Install Residential Side Install 6' high picket fence Landscaping - Plant / Mulch Delivery / Install Cut to Stockpile Residential Bioboasin Timber Guide Rail - Wall G Sweep Walnut Ave, Site Dust Control, Tire Wash Landscaping North and East Berms		

Key Dates Overall:				